

# Bunker Hill & Sullivan Mining & Concentrating Company.

MINES AND WORKS AT WARDNER, IDAHO.

## RECONSTRUCTION.

POSTOFFICE ADDRESS,

KELLOGG, IDAHO,

June 25th, 1899.

F. W. Bradley, Esq., Prest.  
Bunker Hill & Sullivan M. & C. Co.  
San Francisco, California.

Dear Sir,-

The work of reconstruction is progressing very satisfactorily. The <sup>mill</sup> building is practically complete, with the exception of the extension on the west side for the vanner room, and of that the frame work is all up. All the jigs are in place on both sides of the mill, and all of those on the east side have the shafts and eccentrics on them. Considerable work has been done on the tanks and spouting, and these will soon be in place.

On the Power Plant building the walls are a little more than half completed. The foundations for the compressor and other machinery are completed as far as we can go before receiving the final plans from Nordberg, and will take only a day or two to finish when we do receive the plans.

The second carload of machinery left Chicago the 17th inst. and the third car is to start tomorrow, and the last car of July 1st. Everything for the mill should be on hand by the 15th July. The Pelton wheels are to be shipped today.

Yours truly,

*Frederick Burbidge*

monthly reports for May  
weekly report for 21st